COMPLETION REPORT

1. Name of Work : IMPREOVEMENTS TO ROADS AND DRAINS IN TATANAGAA, DEVINAGARA AND SURROUNDING AREAS IN WARD NO. 08, KODIGEHALLI
2. Sanctioned Estimate No. & Dt : AIS/CE(YNK)/44/2021-22 dt: 22.10.21 TS/CE(YNK)/55/2021-22 dt 22.10.21
3. Head of Account which is Chargeable : P-3075 Special Comprehensive Development Works
4. Work Order No. & Dt : BSBMP/EE/BTP/WO/60/21-22 dt. 18.3.22
5. Name of Contractor : SRI. K M NAGESH
6a. Time stipulated for completion of work : 120 Days.
b. Delay in execution of work : -
7. Measurement recorded in : M.B. No. 5590/2021
8. Check measurement of the Asst. : M.B. No. e bills Page No. 1 to 7
Asst. Exe. Eng. / Exe. Eng : Date of Work excuted Started: 18.3.22
9. Name of the Office / Official : Date of Completion - 31/5/22 Page No.
incharge of the work :
10. a) Asst. Engineer : Praveen.
b) Asst. Exe. Engineer : Srinivas Murthy

Sanctioned estimated amount	Amount claims as per actually vide as per bills	DIFFERENCE	
		Excess	Savings
100.00 lakhs	9800000/-	-	200000/- (S.R. Rates)

1) Certified that the above work has been completed within the stipulated time noted in the work order.
2) Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
3) Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.

ASST. ENGINEER

ASST. EXECUTIVE ENGINEER
SUB DIVISION
BRUHATH BANGALORE MAHANAGARA PALIKE

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು,
ಜ್ಞಾನರಾಯನಪುರ ವಿಭಾಗ,
ಬೃ.ಬೆ.ಮ.ಪಾ. ಬೆಂಗಳೂರು.